



Financial Offer: Supply and installation of Caravan in Al-Hol Camp - NES

العرض المالي: توريد وتركيب كرفان في مخيم الهول - شمال شرق سوريا

#	Item Description وصف المادة	QTY الكمية	Unit الوحدة	Unit Price (USD) سعر الوحدة بالدولار الامريكي	Total Price (USD) سعر الكلي بالدولار الامريكي	Photos صور
1	<p>Prehabricated Caravan for staff 400x300 Cm H=240 Cm internal.</p> <p>Supplying the materials and installing prefabricated caravan (4x3 m) according to the attached design drawings.</p> <p>The base consists of double steel structure frame made by C-section members 120x50x4 mm. within the frame a mesh of Rectangular iron tube members 80x40x2 mm. spaced at 50 cm C/C.</p> <p>The poles at each corner shall be angle line members 100x100x3mm.</p> <p>The slab made by rectangular Iron tubes 80x40x2 mm for both the frame and the mesh. spaced at 90 Cm C/C both directions. Using sandwich panel walls with a thickness of 5 Cm, for the side walls and the slab of the caravan. False ceiling shall be built by using PVC panels 60x60 Cm. The Floors shall be 18 mm plywood covered by 3mm vinyl sheeting. 1X PVC plastic Door (200x100 cm) and 2X PVC plastic windows (100x100 Cm). in addition to iron caps surrounding the inside-face of the door and windows manufactured using rectangular iron tubes 40x60x2 mm. The price includes painting works with three layers of paint, one layer of anti-rust paint and two layers of oil paint.</p> <p>The price also includes implementation of a metal protection mesh (grill) for the doors and windows consisting of a perimeter metal frame 30x20x2 mm with internal metal frames 20x20x2 mm at every 15 cm, for vertical and 3 horizontal iron box for each door or window. The Work shall be done according to the instructions of the site engineer.</p>	1	No			
2	<p>Prehabricated Caravan for staff 300x300 Cm H=240 Cm internal</p> <p>Supplying the materials and installing prefabricated caravan (3x3 m) according to the attached design drawings.</p> <p>The base consists of double steel structure frame made by C-section members 120x50x4 mm. within the frame a mesh of Rectangular iron tube members 80x40x2 mm. spaced at 50 cm C/C.</p> <p>The poles at each corner shall be angle line members 100x100x3mm.</p> <p>The slab made by rectangular Iron tubes 80x40x2 mm for both the frame and the mesh. spaced at 90 Cm C/C both directions. Using sandwich panel walls with a thickness of 5 Cm, for the side walls and the slab of the caravan. False ceiling shall be built by using PVC panels 60x60 Cm. The Floors shall be 18 mm plywood covered by 3mm vinyl sheeting. 1X PVC plastic Door (200x100 Cm) and 2X PVC plastic windows (100x110 Cm). in addition to iron caps surrounding the inside-face of the door and windows manufactured using rectangular iron tubes 40x60x2 mm. The price includes painting works with three layers of paint, one layer of anti-rust paint and two layers of oil paint.</p> <p>The price also includes implementation of a metal protection mesh (grill) for the doors and windows consisting of a perimeter metal frame 30x20x2 mm with internal metal frames 20x20x2 mm at every 15 cm, for vertical and 3 horizontal iron box for each door or window. The Work shall be done according to the instructions of the site engineer.</p>	1	No			
3	<p>Electrical works</p> <ul style="list-style-type: none"> - Each office-caravan shall contain: 6X (six) ceiling-mounted light fixture (spot), 18 watts, 20 Cm, the cable used for the lighting shall be 2x1.5 mm². And four outlet socket "Schuko" type, the cable used for the sockets shall be 2x2.5 mm², - Each office-caravan shall contain one plastic breakers panel board consisting of :[main circuit breaker(32 A, 2 poles) + one breaker(20Amp,1pole) for light devices and sockets + one breaker(20Amp,1pole) for AC unit] - Exterior lighting: three lighting devices with plastic cover and LED lamp 12 watts (Distributed around each caravan), the cable used should be 2x1.5 mm² Cu/ PVC shield NYA, connecting these devices to the one operating switch and to the main electrical breaker in caravan. <p>The work shall be done according to the instructions of the site engineer.</p>	1	no			
4	<p>Provision and installation of electrical stranded Cables 2x6 mm² Cu/ PVC shield and PVC filling, first quality, with all accessories for installation between the public network and each plastic breakers panel. The work shall be done according to the instructions of the site engineer.</p>	40	MI			
5	<p>Loading, transporting and unloading of caravans from the assembly site to the project sites in Al Hol camp. The price also includes the leveling of the ground for the caravan before loading according to needs of the site, In addition to all installation and anchoring works. The Work shall be done according to the design drawings and the instructions of site engineers.</p>	2	No			
6	<p>Office desk: a good-quality wooden desk 100 Cm long and 60-70 Cm wide. The desk shall Include 3 drawers, the top drawer shall consist of a built-in lock that can be secured with a key. The quality shall be evaluated and accepted by site engineer.</p>	3	no			

Financial Offer: Supply and installation of Caravan in Al-Hol Camp - NES

العرض المالي: توريد وتركيب كرفان في مخيم الهول - شمال شرق سوريا

#	Item Description وصف المادة	QTY الكمية	Unit الوحدة	Unit Price (USD) سعر الوحدة بالدولار الامريكي	Total Price (USD) سعر الكلي بالدولار الامريكي	Photos صور
7	Desk chair: a good-quality rolling chair, the chair's quality shall be accepted by site engineer	3	N0			
8	Providing wooden cabinets: an 80 cm wide and 200 cm high cabinet which consist of: with two lower doors (60 cm high) and two upper doors (140 cm high) with transparent glass, cabinets doors shall be lockable. The manufacturing wood shall be MDF melamine 18 mm thick. and the cabinet shall be approved by site engineers.	1	N0			
9	Supply water cooler (COLD & HOT WATER dispenser): a good quality cooler that consist of a filtration system. With the following specifications: -Rated Voltage:220-240-50/60Hz -Cooling Current 0.8A -Hot Water 85-95 C 5L/h -Cold Water 4-12 C 2L/h -Relative Humidity ≤90% -refrigerant R134a/50g Shall be approved by site engineer.	2	N0			
10	Single set chair with arms and metal frame: Color: Black Material: plastic. Shall be approved by site engineer.	4	N0			
11	Air Conditioner (AC) unit 1 Ton: Providing high-quality air conditioning split unit (AC), 12000 BTU,(1 Ton), 220-240 V, 50 Hz, including internal unit, external unit and all necessary piping and fittings. As a mandatory rule, the manufacturer's certificate must be provided. all the work should be done according to the site engineers' instructions.	2	N0			
12	Installation of air conditioning unit (AC) (mentioned in item #11), including all necessary cables 2X2,5 mm², piping, fittings, metal base, anchoring, electrical connections and testing. All the work should be done according to the site engineers' instructions.	2	N0			
Total Amount in (USD)						

NOTE:

- Our organization is not bound to buy the whole quantity mentioned in the Financial Offer.
- Our organization is not bound to contract with one company and can split the award between one or more companies.
- The Service must be delivered to Al-Hol Camp in North East SYRIA, as per the instruction of Our Organization's Supervisor.
- The offered Price includes, transportation, loading & unloading and any other cost to deliver and Implementation to locations mentioned in point(3) in North East SYRIA
- The company must submit approved site visit form and to be added to bid documents.
- The Company shall send their technical person/Engineer for the site visit to have a better view of the project.
- The Company representatives those conducting the site visit should share their personal information with specified engineers of our organization at least one day prior to conducting the site visit because the security approvals needs at least one day to enter the camp for the first time.

ملاحظة:

- منظمتنا ليست ملزمة بشراء الكمية الكاملة المذكورة في جدول الكميات.
- المنظمة ليست ملزمة بان تتعاقد مع شركة واحدة، و يمكن تجزئة العطاء بين أكثر من شركة.
- يتم تسليم الخدمات المذكورة اعلاه الى مخيم الهول في شمال شرق سوريا وحسب الخطة المقدمة من قبل مشرف المشروع للمنظمة .
- الاسعار المقدمة يشمل جميع المصاريف من نقل و تحميل و التسليم والتنفيذ للمناطق المذكورة في النقطة رقم (3) اعلاه في شمال شرق سوريا .
- يجب على الشركة تقديم استمارة زيارة الموقع موقعة و معتمدة من قبل المهندس المشرف للمنظمة و يجب ارفاقها مع مستندات العطاء المقدم.
- يجب على الشركة إرسال شخصها الفني / المهندس لزيارة الموقع للحصول على رؤية أفضل للمشروع
- يجب على ممثلي الشركة الذين يجرون زيارة الموقع، مشاركة معلوماتهم الشخصية مع المهندسين المحددين من منظمتنا قبل يوم واحد على الأقل من إجراء زيارة الموقع لأن الموافقات الأمنية تحتاج إلى يوم واحد على الأقل لدخول المخيم لأول مرة

Name of Signatory:.....

Title of Signatory:.....

Name of Bidder:.....

Signature & stamp:

Date of Signing:.....